

Consultation: Home Evaluation Report

Inspection of Building and HVAC Systems assemblies .

6/3/2024, 9:05:22 PM CDT



Front Elevation

CREATED

🕒 5/31/2024, 9:41:43 AM CDT

👤 by Cody Laird

UPDATED

🕒 6/3/2024, 9:05:22 PM CDT

👤 by Robert Hadley

LOCATION



General Information

Date | May 31, 2024

Builder/Homeowner | Drees

Address | [REDACTED]
United States

Exterior Pictures



Front Elevation

Visual Inspection

What is the reason for visit? | Homeowner has concerns about humidity levels throughout the home as well as bio growth around restroom exhaust fans.

Is there obvious issues? | Yes

Conditions of the Home

Inside Home

Average Temperature | 65

Average Humidity | 62



Conditions in the Attic

Temperature

Relative Humidity

Dew Point

Conditions Outside

Temperature

Relative Humidity

Dew Point

Observations

Comments

Upon arrival, measured temperature and humidity. Found thermostat set to 65 degrees and satisfied. Humidity was measured at 62 percent. Thermostat fan was set to the "ON" position. This will increase the relative humidity in the home.

Visual inspections determined several register grills with condensation on them. This is particularly due to the thermostat fan running in the "ON" position. There were signs of biological growth around wet area exhaust fans. With colder indoor temperatures, these fans tend to backdraft and introduce hot, humid air back into the living space providing an environment for bio growth to grow. Only secondary bathroom was observed to have an inline backdraft damper installed.

Once in the attic, found the supply and return ducts for the dehumidifier swapped and causing warm air to push out of return near front bedrooms. Controller for the dehumidifier was out of calibration.

Missing insulation on a small section of the refrigerant line in the attic.

Observed 2 exhaust ducts abandoned in the attic. They are sealed at this time be recommended to be removed.

Kitchen vent exhaust pipe is larger than the pipe penetrating the roof. This is resulting in a difficult opportunity to seal pipe correctly. The vent pipe size needs to be consistent from vent fan to exterior termination.

The makeup air for the kitchen vent was not wired in. There should be a device that opens the damper while the kitchen vent is active.
The makeup air damper and duct can be removed entirely if the kitchen vent is under 400CFM.


Photos






Thermostat setting upon arrival of inspection.

05/31/2024 09:42:33



Furnace model and serial number.

05/31/2024 09:45:30



Furnace model and serial number.

05/31/2024 09:45:36



Evaporator model and serial number.


05/31/2024 09:45:43





Dehumidifier model and serial number.

05/31/2024 09:46:57



Missing insulation on refrigerant line in attic.

05/31/2024 09:57:33



Incorrect ducting on dehumidifier. Return and supply swapped.

05/31/2024 10:00:16



Congested supply plenum.


05/31/2024 10:00:33





Return plenum.

05/31/2024 10:00:41



Dehumidifier controller out of calibration.

05/31/2024 10:01:08







Entry door

05/31/2024 10:27:59



Powder bath exhaust fan.

05/31/2024 10:28:13



Kitchen Supply Register


05/31/2024 10:28:31



Main return grill.

05/31/2024 10:29:22





Temperature and humidity at thermostat during testing.

05/31/2024 10:29:37



Bath 2 exhaust fan.

05/31/2024 10:30:08



Utility exhaust fan.

05/31/2024 10:30:29



Utility supply register.

05/31/2024 10:30:42





Master Bath exhaust fan.

05/31/2024 10:32:33




Master Bath supply register

05/31/2024 10:32:38



Master Toilet exhaust fan

05/31/2024 10:32:44



Abandoned exhaust ducting.

05/31/2024 10:35:46






Jumper returns for front bedrooms

05/31/2024 10:35:51



Kitchen vent exhaust ducting.

05/31/2024 10:36:30



Kitchen vent exhaust ducting not same size as penetration pipe.

05/31/2024 10:36:38



Master bedroom temperature and humidity


05/31/2024 10:48:06





HVAC fan running in the "ON" position.

05/31/2024 10:48:29



Make up air not wired in.

05/31/2024 10:51:09



Make up damper leaking air.

05/31/2024 10:51:13



Moisture on make up air grill.

05/31/2024 10:51:52



Media room temperature and humidity.

05/31/2024 10:54:26

Recommendations

Recommendations for remedy

Inform homeowner to keep thermostat fan feature in the "auto" position. This will allow the indoor fan to cycle off after temperature is met and reduce indoor relative humidity.

Recommended to replace all exhaust fans, housings and ducting. Replace with new and install inline gasketed backdraft dampers wherever the ducting penetrates to the outside.

Remove current kitchen vent ducting, change roof jack to match kitchen vent size, re install kitchen pipe and install backdraft damper at exterior penetration near roof jack.

Determine if make up air is actually needed. (Only required if hood vent is over 400CFM). If it is in fact needed, a control needs to be installed to operate damper.

Reroute supply and return ducts for the dehumidifier. Ensure the backdraft damper for the dehumidifier is installed in the correct orientation after ducting is corrected. Calibrate controller for dehumidifier.

Remove unused exhaust pipes from the attic and seal the exterior penetrations with foam.

Replace any rusted or damaged register grills.

After all corrections are made, it may be warranted to balance airflow throughout the home.

Recommendation for testing





Date tested: 5/31/2024
 652 Maple Creek ct
Company info
 Name: N/A
 Phone: N/A
 Email: N/A

Tech info
 Name: N/A
 ID: N/A
 Title: N/A
 Credentials: N/A

True Flow System Air Flow and Static Pressure Analysis








Air measurements

Total air flow = 1127 SCFM
 Return duct = -0.156 inH₂O
 After filter = -0.336 inH₂O
 Before evap. coil = 0.227 inH₂O
 Supply duct = 0.072 inH₂O

System & Conditions

Cooling Climate: Moist
 Elevation: 82 ft
 Return temp: 70° F
 System Type: Fuel
 Orientation: Horizontal
 Cooling Capacity: 3
 Filter Location: InDuct

Summary calculations

	Flow		376 SCFM/ton
	TESP		0.563 inH ₂ O
	Return Plenum		0.156 inH ₂ O
	Filter Drop		0.180 inH ₂ O
	Evap. Coil Drop		0.155 inH ₂ O
	Supply Plenum		0.072 inH ₂ O

Summary of Warnings

No warnings.

Customer

Name: N/A
 Phone: N/A
 Email: N/A
 Address: N/A

This report was prepared by your service technician who is solely responsible for its content. This report is provided "As-is" excluding all warranties expressed or implied including without limitation the warranty of merchantability. © TEC - The Energy Conservatory

